

# City of Ladue Stormwater Project Status Report



Project Name: **Willow Hill Stormwater Infrastructure Project**

Project Number: **1614A**

Project Phase: **Construction**

Project Manager: **Amanda Griffin**  
**(314) 993-5665**  
**agriffin@cityofladue-mo.gov**

## Scope:

*This project includes construction of approximately 3,000 lineal feet of pipe sewers, varying in size from 12" to 42" in diameter and appurtenances that include pipe-in-tunnel, and roadway and landscape restoration to be constructed in the Willow Hill, Lorenzo Lane, and Loren Woods subdivisions in an area located north of Ladue Road and west of I-170, in the City of Ladue, Missouri.*

Estimated Project Value: **\$2.9 Million**

### Design Schedule

Design Start: **July 2018**  
Design Completion: **April 2021**

Design Professional: **HR Green**

### Construction Schedule

Bid Opening Date: **May 6, 2021**  
Notice to Proceed Date: **June 1, 2021**  
Substantial Completion Date: **July 2022**

General Contractor: **Bi State Utilities Co.**

## Status Update:

*All stormwater infrastructure detailed in the plans has been installed. Willow Hill and Loren Woods concrete curb, driveway aprons, and asphalt road work is complete. All landscaping has been installed. Punch list items are currently being addressed.*

