

# CURRENT PUBLIC WORKS PROJECTS

Updated 1-26-16

1. Price Road improvements: sidewalk and pavement rehabilitation from Delmar to Clayton (80% Federal, 20% City of Ladue) –Gershenson Construction continues to construct the Price Road improvements. Work began on the project on Monday October 5, 2015 and has been continuing through the winter. The contractor has been installing concrete curb and sidewalk and decorative block walls. Storm sewer construction has begun where utilities have been relocated. There has been a temporary signal in place in two locations in December & January to ensure the safety of the motorists when installing walls and storm sewers in critical areas. The temporary signal is scheduled to be removed by early February. The asphalt roadway pavement will be milled and overlaid in Spring 2016. The contract completion is anticipated for mid-June 2016.

## 2. Citywide Beautification Framework Plan

- The stepping stones at Rodes Park were installed in December by Furfaro Landscaping. Landscaping will be installed in the spring by the Parks Department. (Capital Fund)
- City Council approved the concept designs and cost estimates for Clayton/Warson Open Space Design and Path Connections. The City has obtained written approval from MoDOT for aspects of the project that are within their right-of-way. Funding sources will continue to be identified and the City will apply for funding as opportunities arise. The TAP funding that was applied for in December 2015 was not obtained. (Funding not secured)

## 3. Lay Road Improvements (80% Federal Funding, 20% City of Ladue Funding)

The City of Ladue was successful in obtaining federal funds for the Lay Road Improvements project which will consist of the installation of sidewalk on the west side of the road, storm sewer improvements, and pavement rehabilitation. The funding for the design phase is available 10/1/15. The request for qualifications for engineering consulting services was issued and twenty submittals were obtained on September 29, 2015. The City interviewed the three most qualified firms on Monday October 26, 2015 and the selection committee chose CMT. The engineering contractor was presented to City Council for approval at the December 21, 2015 meeting and is currently awaiting MoDOT approval and authorization to proceed with the design phase.

## 4. Stormwater Needs Program (Stormwater Fund)

HR Green has completed the storm water needs assessment and has walked all of the creek channels in Ladue. They developed a project website: <http://www.hlplanning.com/portals/ladue> where residents were able to learn more about the project and created data points for problem locations. This information is linked from the Public Works Departmental page on the City's website: <http://www.cityofladue-mo.gov/>. HR Green mapped existing complaint data on file from all available sources, obtained new data from residents as well as their own field evaluations of streams, and developed a basic hydraulic model of the entire City. Over 1000 problem points have been mapped. HR Green presented their final report to City Council on November 16, 2015. The next phase of the project will be the Storm Water Master Plan which will be developed in 2016. City Council authorized an amendment to the contract with HR Green to aid the City with the storm water framework plan including storm water policy development, determination of financial commitment for program, and review of development standards with respect to storm water controls. At the February 2016 City Council meeting, members will be appointed to the newly created Ladue storm water committee. As the storm water program framework develops, the Master Planning phase will begin.