

## **CURRENT PUBLIC WORKS PROJECTS**

Updated 9-29-16

1. Price Road improvements: sidewalk and pavement rehabilitation from Delmar to Clayton (80% Federal, 20% City of Ladue) –The project is substantially complete and the punch list items have been completed. The final change order has been issued and reduced the final contract amount below the original contract amount. Once all final documentation has been received, the final reimbursement request can be issued.

2. Lay Road Improvements (80% Federal Funding, 20% City of Ladue Funding)  
The Lay Road Improvements project will consist of the installation of sidewalk on the west side of the road, storm sewer improvements, and pavement rehabilitation. Crawford, Murphy, & Tilly (CMT) is the design consultant for the project and is continuing to work on the design. The preliminary engineering plans have been prepared and approved by MoDOT. The right-of-way plans are in the process of being prepared. A Public Open House took place on August 11, 2016 where the preliminary design was presented to the Public. The open house was well attended from residents along the corridor. Easement acquisitions are scheduled to take place in 2017 and construction in 2018.

3. Stormwater Needs Program (Stormwater Fund)  
HR Green completed the citywide storm water needs assessment in 2015 and the executive summary is available on the Public Works Departmental page on the City's website: <http://www.cityofladue-mo.gov/>. HR Green mapped existing complaint data on file from all available sources, obtained new data from residents as well as their own field evaluations of streams, and developed a basic hydraulic model of the entire City. Over 1000 problem points have been mapped. HR Green presented their final report to City Council on November 16, 2015. City Council authorized an amendment to the contract with HR Green to aid the City with the storm water framework plan including storm water policy development, determination of financial commitment for program, and review of development standards with respect to storm water controls. At the February 2016 City Council meeting, members were appointed to the Ladue storm water committee. The Storm water committee has met monthly since April and developed a storm water ordinance which was adopted by City Council at the August 2016 meeting. At the September City Council meeting, the contract with HR Green was approved for the development of the Storm Water Master Plan which along with the five-year implementation plan, will be completed by mid-2017.

4. Warson Road – microsurfacing  
Microsurfacing, a latex modified slurry seal, was applied to Warson Road from the northern municipal limits to Clayton Road. Missouri Petroleum was the contractor that performed the work which took place overnight on September 21 & 22, 2016. Pavement markings (striping) will be completed by October 7, 2016.