

PUBLIC WORKS PROJECT UPDATES – 9/5/2023

Stormwater Management Program (SWMP) – Implementation Plan Project Updates For more information, visit the Public Works page: <https://www.cityofladue-mo.gov/departments/public-works-department-214>

Flood Buyouts

The City submitted Notice of Interest forms to SEMA (State Emergency Management Association) for fourteen properties in Ladue. SEMA has provided direction to the City regarding which properties qualify for FMA (Flood Mitigation Assistance) and which qualify for HMGP (Hazard Mitigation Grant Program). Initially, the City moved forward with eight properties said to have qualified for FMA and three which qualify for HMGP funding. FMA buyouts are funded at a 90% Federal/10% Local cost share for five properties and 100% Federal/0% Local cost for three properties. HMGP funding is at a 75% Federal/25% Local cost share. The formal applications for the FMA buyouts were submitted to SEMA by the December 16, 2022 deadline. The deadline for the HMGP buyouts is April 1, 2023 for the HMGP buyouts and the City will apply for the three qualified properties which are all on Foxboro. Two resolutions were adopted by City Council at the December 12, 2022 meeting for the FMA buyouts which enabled the Mayor to sign applications and to provide the financial assurance for the local match. The City committed to a FMA local match of \$282,630.00. The HMGP local match for the three qualifying properties is \$453,889. City Council elected to not move forward with placing the properties of 7 Conway Lane, 2 Robin Hill and 20 Foxboro in the stack. Additionally, 24 Foxboro has approached City Council requesting to be bought out but does not qualify for either FMA or HMGP funding. Finally, since the submittal to SEMA for the FMA buyouts, the City learned that 10104 Conway no longer wishes to be bought out and that 23 Foxboro is not eligible for the FMA funding due to the type of flood insurance that they carry. The City listed 23 Foxboro as an alternate and in the stack for the HMGP program. The City share for FMA is now \$226,190 and for HMGP is \$453,889, excluding 23 Foxboro. Resolutions were adopted by City Council at the February 21, 2023 meeting for the HMGP buyouts which enabled designated City staff to sign various required forms and committing to the local match. The buyout applications have been sent and are in the process of being reviewed by FEMA. The FMA buyouts have been identified for further review whereas the HMGP buyouts are still being reviewed by FEMA for their initial review. The City will begin to evaluate the future use of the buyout areas with land use restricted to open space. The City's project managers are Anne Lamitola and Amanda Griffin; alamitola@cityofladue-mo.gov and agriffin@cityofladue-mo.gov

ADA Sidewalk Improvements – Clayton Road

The City continues with the implementation phase of the ADA transition plan which identified both sidewalk and facility improvements that need modification to work toward ADA compliance. Clayton Road sidewalk improvements have been the highest priority for the City and the following provides a summary of the multi-phased project to date:

- Phase I: Business District between I-64 and Conway Road; construction completed Summer 2019 by Spencer Contracting
- Phase II: Warson to Eversdale; construction completed Spring 2020 by SBC Construction
- Phase III: Eversdale to Lindbergh; construction completed Spring 2021 by SBC Construction
- Phases IV; Louwen to McKnight, design in 2021, construction 2022. Bids were received on 3/17/22 and were over budget. City awarded the project for construction at their June 20, 2022 meeting. Construction completed by Gershenson Construction in Summer/Fall 2022.
- Phase V: McKnight to Lay; design began in 2022 and design will be completed in 2023, as funds permit, along with easement acquisition. Construction will take place in the Calendar Year 2024.

- Phase – VI; Lay to Price Road; design in 2024 and construction in Calendar Year 2025, as funds permit.

The City's Project Manager is Anne Lamitola, alamitola@cityofladue-mo.gov

Dielman Road Improvements (80% Federally Funded for ROW & Construction)

The City applied for Federal Funds for Dielman Road Improvements in February 2019 and learned that the application was successful. The City executed a program agreement with MoDOT, then hired CMT to perform the engineering for the project after following a Qualifications Based Selection process. City Council approved the engineering contract with CMT at their April 27, 2020 meeting and design has been underway since that time. Dielman Road is one of two remaining roads identified for sidewalks in the 2012 Sidewalk Implementation Plan. Six-foot-wide sidewalks will be installed on the west side of Dielman between Ladue Road and the northern municipal boundary near Tamarack. Improvements to the pavement will also be part of the project. The sidewalk will connect to sidewalks that have been installed in Olivette on Dielman Road. Federal Funding will pay for 80% of the right-of-way and construction costs. The design phase began with survey in Summer 2020, environmental clearances were obtained in March 2021, and preliminary plans were submitted to MoDOT on March 31, 2021. The well attended public meeting was held on July 13, 2021 at 4:00 pm. The right-of-way plans were submitted in September 2021 to MoDOT for approval and have been approved. At the December 2021 City Council meeting, the agreement for easement acquisition with OR Colan was approved. Easement acquisition remains in process and there are twelve properties that require easements to be obtained. To date, all twelve easements of the required twelve have been acquired. The ROW was certified complete and that certification has been approved by MoDOT. The design team is working on MSD approval and final design of the project. Missouri American Water has completed the water main relocation and other utility relocation work has been underway. The final plans, specifications, and cost estimate have been approved by MoDOT and FHWA has authorized the City to solicit for bids. The City will award the construction contract at the October 2023 City Council meeting and construction completion will be Summer 2024. The City's Project Manager is Anne Lamitola, alamitola@cityofladue-mo.gov

Deer Creek Preserve; formerly known as Edie's Mulch Site

The City applied for and obtained a Municipal Park Planning Grant to develop a master plan for the 12.5-acre site which is currently being utilized as a transfer station for the City's leaf and mulch program on approximately three acres of the site. Public meetings were held in 2019 along with a community input survey and a Master plan was adopted by City Council in September 2019. The master plan for the property includes a trail and a small parking area as priority amenities. The property is located off S. 40 Drive and is along the Deer Creek corridor. The property is currently being impacted by MSD's Deer Creek Sanitary relief sewer project which will be under construction through September 2023.

The City applied for and was successful in obtaining funding through the Municipal League to begin development of the priority amenities. The City entered into an agreement with the Grant Commission in December 2021 and also entered into a design contract with SWT for the project design. Design is complete and final permitting is nearing completion. The City awarded the construction contract to Ideal Landscaping and hopes to begin construction on August 28, 2023 after MSD completes their work. Final restoration is scheduled for Spring 2024. The City's Project Manager is Anne Lamitola, alamitola@cityofladue-mo.gov

South 40 Drive Funding Application through Transportation Alternative Program

The City contracted with Horner & Shifrin to perform an update to the Citywide walk plan. The public meeting took place on November 10, 2022 from 4:00 – 6:00 pm to share the results of the draft plan

and seek public input. The meeting was attended by over 40 people and public comment forms are being received through December 15, 2022. The results of the study were shared with the Public Works Committee in February 2023 and were discussed again at the April Public Works Committee meeting. The update was presented to City Council at their April 2023 meeting and was adopted by resolution. The City submitted a Transportation Alternative Program funding application for the extension of the shared-used path on South 40 Drive that will connect Deer Creek Preserve both the east to the Trails Ends Subdivision and to the west to the intersection of Clayton and South 40 Drive. Pedestrian signal improvements at S. 40 Drive/Clayton Road will be incorporated into the project as well. Applications were due on July 21, 2023 and the City will learn in Fall 2023 whether the application was successful. The City's Project Manager is Anne Lamitola, alamitola@cityofladue-mo.gov

Public Works In-house Maintenance Programs

- Brush Collection (monthly: March – October plus Christmas tree pick-up in January)
- Leaf Collection (Fall Collection: late October through early January & Spring Collection: April)
- Parks & Grounds (Rodes Park, planters, municipal campus, Beautify Ladue landscape maintenance, Deer Creek Preserve, Centennial Trail)
- Pavement and Sidewalk Maintenance (crack sealing, pothole patching, larger pavement patching, sidewalk removal & replacement, snow, and ice removal)
- Bridge & Culvert Maintenance
- Vegetation Management on City Right-of-Way (mowing, trimming, honeysuckle management, tree trimming and removal)
- Vegetation Management on State Right-of-Way (City contracts with Munie for mowing of numerous locations on State ROW)
- Fleet & Building Maintenance

The City's primary contact for in-house maintenance is Scot Bollinger, sbollinger@cityofladue-mo.gov