

## CURRENT PUBLIC WORKS PROJECTS

Updated 4-1-16

1. Price Road improvements: sidewalk and pavement rehabilitation from Delmar to Clayton (80% Federal, 20% City of Ladue) –Gershenson Construction continues to construct the Price Road improvements. Work began on the project on Monday October 5, 2015 and has been continuing through the winter and into the spring. The installation of concrete curb, sidewalk, storm sewer work and decorative block walls has been completed. Driveway work is well underway with predominantly asphalt driveway work remaining. Backfilling of curb will occur in April as well as the remaining driveway work. The asphalt roadway pavement will be milled and overlaid later this spring. The overall completion date is anticipated for June 15, 2016.

2. Citywide Beautification Framework Plan

- City Council approved the concept designs and cost estimates for Clayton/Warson Open Space Design and Path Connections. The City has obtained written approval from MoDOT for aspects of the project that are within their right-of-way. Funding sources will continue to be identified and the City will apply for funding as opportunities arise. The TAP funding that was applied for in December 2015 was not obtained. (Funding not secured). The Director of Public Works and the project concept designer from Christner are scheduling a meeting with East-West Gateway to obtain feedback regarding the project application. Options may include a greater local funding match in order to improve the benefit-cost ratio.

3. Lay Road Improvements (80% Federal Funding, 20% City of Ladue Funding)

The City of Ladue was successful in obtaining federal funds for the Lay Road Improvements project which will consist of the installation of sidewalk on the west side of the road, storm sewer improvements, and pavement rehabilitation. Crawford, Murphy, & Tilly (CMT) is the design consultant for the project and has begun the surveying phase for the project. Once the survey and conceptual design has been developed, preliminary engineering plans will be designed. A Public Open House will take place in June or July presenting the preliminary design. Easement acquisitions are scheduled to take place in 2017 and construction in 2018.

4. Stormwater Needs Program (Stormwater Fund)

HR Green has completed the Citywide storm water needs assessment and the executive summary is available on the Public Works Departmental page on the City's website: <http://www.cityofladue-mo.gov/>. HR Green mapped existing complaint data on file from all available sources, obtained new data from residents as well as their own field evaluations of streams, and developed a basic hydraulic model of the entire City. Over 1000 problem points have been mapped. HR Green presented their final report to City Council on November 16, 2015. The next phase of the project will be the Storm Water Master Plan which will be developed in 2016. City Council authorized an amendment to the contract with HR Green to aid the City with the storm water framework plan including storm water policy development, determination of financial commitment for program, and review of development standards with respect to storm water controls. At the February 2016 City Council meeting, members were appointed to the newly created Ladue storm water committee. As the storm water program framework develops, the Master Planning phase will begin. The Storm water committee will hold its first meeting on April 12, 2016 and will meet monthly to develop the storm water framework plan.